
New Jersey







Delair Bridge Span Replacement: Upgrading for the Future of Commerce




Office of Vice President/Chief Engineer

Project Overview

- Project Method: Accelerated Bridge Construction
- Obstacles:
 - Physical and Environmental Constraints
 - Federal Approval Timelines vs. Procurement Limitations
 - Operational and Shared-Use Logistics
- Results:
 - Project Completed 11 Months Ahead of Schedule
 - \$14M in Total Budget Savings
 - Reallocation of Federal Cost-Share to Additional Infrastructure Projects


Project Purpose and Need



- Only freight rail access to Southern NJ
- Approach spans not rated for 286K
- Increased safety for employees

Operational Considerations

- Shared Use of Bridge
 - Freight customer needs
 - NJ TRANSIT passenger service
 - Electric transmission service
- 72-Hour Outage Limit
- Winter Black-Out Period



Funding Mechanism, Approvals, and Issues

- USDOT TIGER Grant: 50% Cost Share
- Notice to Proceed with Construction Contingent Upon:
 - NEPA
 - Section 106
 - Other state/federal permits and coordination
- Buy America Requirement for Steel
 - Seasonal order placement



Expediting Environmental Approvals

- Facilitate Procurement to Keep Schedule
- Plan of Action:
 - 1. Optimize avoidance alternatives
 - 2. Team meetings in the field
 - 3. Negotiate concurrent review


1. Optimize Avoidance Alternatives

- PA Span replacement over water
- Eliminate USACE permit processing
- Use land-based approach
- Means and methods described in bid package



2. Team Meeting in the Field

- Resolve SHPO Issues
 Simultaneously
- Describe Span Replacement Methods
- Identify off-site impacts



3. Negotiate Concurrent Review

- Atypical, complicated NEPA
- No environmental impacts except historic architecture
 - Section 106 critical path
 - No bearing on other environmental categories
- FRA agreed to review CED while SHPO prepared Section 106





U.S. Department Of Transportation

Federal Railroad Administration

NEPA Schedule Comparison

Typical Sequential Processing

	Months												
	1	2	3	4	5	6	7	8	9	10	11	12	13
Project Initiation													
Prepare CE Environmental Analysis													
SHPO Review													
Lead Agency Review													
Respond to Lead Agency Comments													
Lead Agency Final Review													
Legal Review													
Notice to Proceed													

Negotiated Concurrent Review Processing

	Months												
	1	2	3	4	5	6	7	8	9	10	11	12	13
Project Initiation													
Prepare CE Environmental Analysis													
SHPO Review													
Lead Agency Review													
Respond to Lead Agency Comments													
Lead Agency Final Review													
Legal Review													
Notice to Proceed													

Procurement

- Environmental compliance informed bid package
- Advertised widely to meet DBA goals
- Negotiated "best value" assessment
 - Provided methodology
 - Kept evaluation records
 - Safety record

	BID PRICE	APPROACH	SAFETY exp/Past Perf.	TOTAL
-	40.0	14.2	18.3	72.5
4	31.3	13.3	16.7	61.3
(Now-Responsible)	27.6	9.2	9.2	46.0
	22.5	8.01	8.01	44.1
CBOA HUCKICHANS)	20.7	14.2	15.0	49.9
CB04 infections of	p · 18.2	. 6.7	7.5	34.4
	- 15.5	10.0	9.2	34.7

Engineering and Design Challenges

- 114-year-old As-Builts
- Modular Construction Required
 Precision
- Pre-outage Coordination
 - PECO, Amtrak, NJ TRANSIT, freight customers
 - 8 weeks between outages
 - Shortened to 4 weeks

Span Replacement Process

- Between Outages Replace Rivets with Bolts
- Within 72 Hours
 - Cut out old span
 - Replace with new span
 - Replace rail

Typical Span Replacement



Span 35 Replacement

- Catenary Pole Mid-Span
- Method
 - Use Two Cranes and Flatbed Rail Car
 - Occupy NJ TRANSIT Tracks

Span 35 Replacement




Span 52 Replacement

- Span closest to Delaware River
- Critical C&S Platform Attached to Existing Span
- Stay upland of USACE jurisdictional boundary
- Method:
 - One 500-ton Crane, Fully Extended Boom
 - Construct Span in the Field
 - Reduce Total Spans Replaced to Six

Span 52 Replacement



Span 52 Replacement



Project Conclusion

• Projected Completion Date: December 2015

October 2014

- Substantially Complete:
- Total Budget: \$11.8M
- Federal Funds Reallocated: \$ 5.6M

Unallocated funds applied to unfunded grant projects.